

Previous Construction Updates:

Week of September 14:

- Excavators are about 2/3 done moving the massive amount of earth on the southern end of the property.
- Footings for the Maintenance Building and the PIC/Administration will be poured this week.
- Many base electrical connections should be completed this week.
- Crews encountered some rock at lake side that is being rock hammered to give a smooth path for water lines.
- To date no basalt rock problems have been identified.